

**PUNJAB STATE ELECTRICITY REGULATORY COMMISSION
SCO NO. 220-221, SECTOR 34-A, CHANDIGARH**

**Petition No. 22 of 2016
Date of hearing: 17.01.2018
Date of Order: 25.01.2018**

In the matter of : Petition under Section 86(1)(f) of the Electricity Act, 2003 read with Rule 10, 69, 71 and 73 of the Punjab State Electricity Regulatory Commission (Conduct of Business) Regulations, 2005 and Clause 85 of Central Electricity Regulatory Commission (Terms and Conditions for Tariff determination from Renewable Energy Sources) Regulations, 2012 (adopted by the Commission vide its Order dated 19.07.2012 in Suo-motu Petition No. 35 of 2012) read with Article 19.1.0 of the Power Purchase Agreement dated 31.03.2015, Article 10 of the Implementation Agreement dated 24.03.2015 and Section 94 of the Electricity Act, 2003, for seeking Project Specific extension of period of commissioning of the project upto 30.04.2016 with applicable tariff of Rs.6.88 per kWh.

AND

In the matter of: Solaire Urja Private Limited, Office No. # 203, Pentagon P-3, 2nd Floor, Magarpatta City, Hadapsar, Pune 411013, India, through its authorized signatory Shri P.N.Sood.
... Petitioner

Versus

1. Punjab State Power Corporation Limited through its Chairman-cum-Managing Director, The Mall, Patiala.
2. Punjab Energy Development Agency (PEDA) through its Director, Solar Passive Complex, Plot No.1 & 2, Sector 33-D, Chandigarh.

...Respondents

Present: Ms. Kusumjit Sidhu, Chairperson
Sh. S.S. Sarna, Member
Ms. Anjuli Chandra, Member

For petitioner: Sh. Tajender Joshi, Advocate
Sh. P.N.Sood, Advisor
Sh. George Mullin

For PSPCL: Sh. Mayank Sharma, Advocate
Sh. A.K.Sharma, SE/TR-2

Sh. V.P.S. Kailay, ASE/TR-5
Sh. Mohinder Singh, Sr.Xen/IPC

For PEDDA : Sh. Aditya Grover, Advocate
Sh. R.K.Gupta, Sr.Manager,
Sh. Sunil Chaudhry, Ex.(T)

ORDER

After hearing the parties, order is reserved.

PSPCL shall submit the details / reasons for delay in construction of the Bay at PSPCL's Sub-station matching with the SCOD of the project on 30.01.2016 although the grid feasibility was granted on 04.12.2015. Also the petitioner shall intimate the date on which the contract for construction of the transmission line from petitioner's plant to PSPCL Sub-station was awarded to PSPCL and the time lines for construction of same as provided therein. Both the parties shall file the said information within a week's time.

Sd/-
(Anjuli Chandra)
Member

Sd/-
(S.S. Sarna)
Member

Sd/-
(Kusumjit Sidhu)
Chairperson

Chandigarh
Dated: 25.01.2018